

**Report of Thorough Inspection and/or Load Test Safety, Health and Welfare at Work
(General Application) Regulations November 2007 in relation to Work Equipment.**

Make	Model	Identification No	Year of Manufacture
CASE	CX 75 C SR	NGE6A1500	2017

Tests Carried out	Result	
Thorough Examination	X	Pass
Load Test	X	Pass
Visibility Check	X	Pass

Maximum Safe Working Load (KG) : 820 KG (Refer to load chart)

Sample Loads (KG)	Machine Configuration
820 Kg	on tracks @ 6.0 metres reach
860 Kg	On tracks blade lowered @ 6.0 metres reach
Date of Last Test/Inspection (if known)	NEW MACHINE

Comments/Defects:

None noted

Machine in good order, mirrors, cameras and motion alarm fitted and working correctly

Owners Name & Address: Shanowen Plant Hire, Dublin

Purpose of this Inspection: Scheduled inspection

Tests Carried Out By:

Name: Brendan Cross

Qualification: Plant Fitter

Job Title: Service Engineer

Employer: Jim Macadam Equipment

Address Where Carried out:

Ballymount, Dublin

Date Carried Out: 25/08/17

Next Inspection Due Before: 25/08/2018

Signed:



Date: 25/08/17